

Message Text

UNCLASSIFIED

PAGE 01 MASERU 01629 151015Z

ACTION OC-06

INFO OCT-01 AF-10 ISO-00 CCO-00 OCPE-00 A-01 FBOE-00
/018 W

-----042278 151822Z /43

R 141346Z OCT 77

FM AMEMBASSY MASERU
TO SECSTATE WASHDC 7664
INFO AMEMBASSY ACCRA
AMEMBASSY NAIROBI
AMEMBASSY PRETORIA

UNCLAS MASERU 1629

DEPT FOR OC/PE, A/SY/NSU

ACCRA, NAIROBI FOR RCO

PRETORIA FOR RSO

E.O. 11652: N/A

TAGS: ABLD, ASEC, LT

SUBJECT: PROGRESS REPORT ON WATTS RENOVATION

REF: STATE 244602

1. CONCRETE FOUNDATIONS FOR NEW COMM CENTER HAVE BEEN POURED AND
WORK IS IN PROGRESS ON FLOOR AREA. CONTRACTOR EXPECTS TO HAVE
FLOOR COMPLETED BY OCT. 21, 1977.

2. SEABEE TEAM SHOULD BE ON SITE NO LATER THAN NOV. 1, 1977.
TO PROVIDE EARLIEST COMPLETION DATE ALL CONSTRUCTION WORK IN
EXISTING VAULT AREA HAS TO BE COMPLETED PRIOR TO COMPLETION OF
NEW VAULT AREA.

3. ELECTRICAL SUB-CONTRACTOR WILL BEGIN HIS PORTION OF THE JOB
ON NOV. 14, 1977. THE EXPANSION OF THE GENERATOR, WHICH HAS TO
UNCLASSIFIED

UNCLASSIFIED

PAGE 02 MASERU 01629 151015Z

BE DONE BY SEABEE TEAN, HAS TO BE COMPLETED BY THIS DATE.

4. CONTRACTOR EXPECTS TO HAVE NEW VAULT AREA READY FOR SEABEE TEAM
BY DECEMBER 16, 1977.

5. DUE TO LOCAL CONDITIONS CONCERNNING ACCOMMODATIONS, IT IS
NECESSARY TO HAVE A FIRM ARRIVAL DATE OF SEABEE TEAM. SEABEE

TEAM SHOULD CONSIST OF 1 ELECTRICIAN, 1 BUILDER, AND 1 STEEL WORKER.

6. IN ALL PLANNING, FACT THAT ALL LESOTHO CONTRACTORS SHUT DOWN FROM DECEMBER 16 - JANUARY 9 SHOULD BE TAKEN INTO ACCOUNT.STOKES

UNCLASSIFIED

NNN

Message Attributes

Automatic Decaptioning: X
Capture Date: 01-Jan-1994 12:00:00 am
Channel Indicators: n/a
Current Classification: UNCLASSIFIED
Concepts: n/a
Control Number: n/a
Copy: SINGLE
Sent Date: 14-Oct-1977 12:00:00 am
Decaption Date: 01-Jan-1960 12:00:00 am
Decaption Note:
Disposition Action: n/a
Disposition Approved on Date:
Disposition Case Number: n/a
Disposition Comment:
Disposition Date: 01-Jan-1960 12:00:00 am
Disposition Event:
Disposition History: n/a
Disposition Reason:
Disposition Remarks:
Document Number: 1977MASERU01629
Document Source: CORE
Document Unique ID: 00
Drafter: n/a
Enclosure: n/a
Executive Order: N/A
Errors: N/A
Expiration:
Film Number: D770379-0899
Format: TEL
From: MASERU
Handling Restrictions: n/a
Image Path:
ISecure: 1
Legacy Key: link1977/newtext/t19771060/aaaabysp.tel
Line Count: 67
Litigation Code IDs:
Litigation Codes:
Litigation History:
Locator: TEXT ON-LINE, ON MICROFILM
Message ID: dec75b2f-c288-dd11-92da-001cc4696bcc
Office: ACTION OC
Original Classification: UNCLASSIFIED
Original Handling Restrictions: n/a
Original Previous Classification: n/a
Original Previous Handling Restrictions: n/a
Page Count: 2
Previous Channel Indicators: n/a
Previous Classification: n/a
Previous Handling Restrictions: n/a
Reference: 77 STATE 244602
Retention: 0
Review Action: RELEASED, APPROVED
Review Content Flags:
Review Date: 17-Dec-2004 12:00:00 am
Review Event:
Review Exemptions: n/a
Review Media Identifier:
Review Release Date: n/a
Review Release Event: n/a
Review Transfer Date:
Review Withdrawn Fields: n/a
SAS ID: 919909
Secure: OPEN
Status: NATIVE
Subject: PROGRESS REPORT ON WATTS RENOVATION
TAGS: ABLD, ASEC, LT
To: STATE
Type: TE
vdkgvwkey: odbc://SAS/SAS.dbo.SAS_Docs/dec75b2f-c288-dd11-92da-001cc4696bcc
Review Markings:
Margaret P. Grafeld
Declassified/Released
US Department of State
EO Systematic Review
22 May 2009
Markings: Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 22 May 2009